

What you should Know, Share, and Do

Know This!



656 TEACH locations remain in Scope; 580 are completed to date. 76 to complete in 2018.

A twelve (12) month minimum commitment is required for any circuit order or a termination penalty will apply which will be calculated at 50% of the price over the remaining Term.

Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the process of the order up to date of cancellation.

Processes have been developed for Operations and efforts to reduce the timeline are being considered so BadgerNet can remain competitive with other Telco's offering similar service.

Telco delays may cause a reduction in E-rate funding to TEACH and TEACH customers.

***Scheduling data is subject to change. Information provided is current as of 7/1/18.**

Share This!



Meeting critical decision dates is necessary to meet the goals of BadgerNet and minimize financial impacts to the State of Wisconsin.

Importance of flexibility and responsiveness to all communications/requests confirming the scheduling of accelerated and ongoing transformation activities.

Do This!



Communicate the importance of being responsive to telco requests for access and scheduling to transform your locations to the new network.

Acknowledge your teams contributions and collaboration to date on BadgerNet, which is critical to the success of the program.

Provide feedback/questions to teach@wisconsin.gov with deployment/transformation questions/concerns.

Major Milestone

2018

June 30: Overall program completion rate at 87%; 1031 of 1188 in scope customers (State, AU, and TEACH)

What's Coming Up Next?

2018

July 20: Target for AT&T to provide firm dates for resolution of outstanding 3 Party Telco dependencies to complete scheduling and transformations.

August 15: Customers selecting alternatives to BadgerNet must be transitioned; AT&T will be discontinuing service on BCN and/or charging remaining customers.

Top Concerns

- Customers selecting alternatives to BadgerNet meeting contractual deadline of August 15th when AT&T plans to commence disconnects from the BCN network.

Watch List

- **Watch for additional information to be posted to the TEACH website**
<https://teach.wi.gov/pages/home.aspx>

BadgerNet Transformation Eastern Shores Public Library Status as of July 1, 2018

Total # Sites	14
Completed	9
Pending July	5
Pending August	0
Cancellations	0

Customer Site Name	City	Status	Comments
Plymouth Public Library	Plymouth	WIP	Estimated outside plant build 7/27
Lakeview Community Library	Random Lake	WIP	Delayed permits and safety gas lines
Oostburg Public Library	Oostburg	WIP	Estimated outside plant build 8/25
Cedar Grove Public Library	Cedar Grove	Ready to Schedule	N/A
Elkhart Lake Public Library	Elkhart Lake	Ready to Schedule	N/A

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Indianhead Federated Library System Status as of July 1, 2018

Total # Sites	28
Completed	27
Pending July	1
Pending August	0
Cancellations	0

Customer Site Name	City	Status	Comments
C.A. Friday Memorial Library System	New Richmond	Scheduled	TTU scheduled 7/10

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Monarch Library System Status as of July 1, 2018

Total # Sites	17
Completed	15
Pending July	2
Pending August	0
Cancellations	0

Customer Site Name	City	Status	Comments
Slinger Community Library	Slinger	Ready to Schedule	N/A
Hustisford Public Library	Hustisford	Scheduled	TTU scheduled 7/5

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Nicolet Public Library Status as of July 1, 2018

Total # Sites	31
Completed	29
Pending July	1
Pending August	1
Cancellations	0

Customer Site Name	City	Status	Comments
Bonduel Branch Library	Bonduel	WIP	Pending Frontier (TDS via Frontier) infrastructure ring
Fish Creek Library	Fish Creek	WIP	First TTU was unsuccessful due to fiber optic being at the wrong headend. TTU rescheduled TBD

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Northern Waters Public Library Status as of July 1, 2018

Total # Sites	29
Completed	28
Pending July	1
Pending August	0
Cancellations	1

**Cancellation charges not applicable

Customer Site Name	City	Status	Comments
Olson Memorial Library	Eagle River	WIP	Address needed to be updated, TTU pending AT&T Change Request process

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Outagamie Waupaca Library System Status as of July 1, 2018

Total # Sites	17
Completed	16
Pending July	1
Pending August	0
Cancellations	0

Customer Site Name	City	Status	Comments
Marion Public Library	Marion	Scheduled	TTU scheduled 7/2

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation South Central Library System Status as of July 1, 2018

Total # Sites	47
Completed	44
Pending July	3
Pending August	0
Cancellations	1

**Cancellation charges not applicable

Customer Site Name	City	Status	Comments
E D Locke Public Library	McFarland	Ready to Schedule	Pending firm order commitment, schedule after 7/12
Sauk City Public Library	Sauk City	Scheduled	TTU scheduled 7/23
Kilbourn Public Library	Wisconsin Dells	Scheduled	TTU scheduled 7/6

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation CESA Status as of July 1, 2018

Total # Sites	10
Completed	8
Pending July	1
Pending August	1
Cancellations	1

**Cancellation charges not applicable

Customer Site Name	City	Status	Comments
CESA 5	Portage	WIP	First TTU was unsuccessful due to Charter circuit not being ready. TTU rescheduled TBD
CESA 9	Tomahawk	Ready to Schedule	N/A

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation College of Menominee Nation Status as of July 1, 2018

Total # Sites	1
Completed	0
Pending July	1
Pending August	0
Cancellations	1

**Cancellation charges not applicable

Customer Site Name	City	Status	Comments
College of Menominee Nation – Keshena	Keshena	Scheduled	TTU scheduled 7/5

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply).**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Private College/University Status as of July 1, 2018

Total # Sites	5
Completed	4
Pending July	1
Pending August	0
Cancellations	4

**Cancellation charges not applicable

Customer Site Name	City	Status	Comments
Wisconsin Lutheran College	Milwaukee	Ready to Schedule	N/A

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply).**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Public K-12 School Status as of July 1, 2018

Total # Sites	265
Completed	230
Pending July	22
Pending August	13
Cancellations	70

**Cancellation charges not applicable

Customer Site Name	City	Status	Comments
Minocqua J1 School District	Minocqua	Scheduled	TTU scheduled 7/13
Cambridge High School	Cambridge	Scheduled	TTU scheduled 7/3
Lakeland Union High School	Minocqua	WIP	First TTU was unsuccessful due to NNI issue with Charter not being able to get inband connection. TTU rescheduled TBD
Arbor Vitae Woodruff School	Arbor Vitae	Scheduled	TTU scheduled 7/16
Sparta High School	Sparta	Scheduled	TTU scheduled 7/9

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

**BadgerNet Transformation
Public K-12 School Status Continued
as of July 1, 2018**

Customer Site Name	City	Status	Comments
Bonduel High School	Bonduel	WIP	Pending Frontier (TDS via Frontier) infrastructure ring
Bristol Elementary School	Bristol	Ready to Schedule	Schedule after 7/18
Bowler High School	Bowler	Ready to Schedule	Firm order commitment is 7/26, schedule after 8/7
Parkview High School	Orfordville	WIP	Pending firm order commitment due to special construction beginning after ground was not frozen.
Pecatonica Elementary	Hollandale	Ready to Schedule	Firm order commitment is 8/2, schedule after 8/9
Elkhart Lake High School	Elkhart Lake	WIP	First TTU was unsuccessful due to Charter circuit not being ready. Second TTU was also unsuccessful due to not being able to gain access to the site until after 7/1. Reschedule date TBD
Benton K-12 School	Benton	WIP	Pending circuit installation
Northern Ozaukee School District	Fredonia	Ready to Schedule	Schedule after 7/5
Hilbert High School	Hilbert	Ready to Schedule	Firm order commitment is 7/2, schedule after 7/9

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

**BadgerNet Transformation
Public K-12 School Status Continued
as of July 1, 2018**

Customer Site Name	City	Status	Comments
Medford High School	Medford	WIP	TDS through Frontier (Access WI) design constraints
Land O Lakes Elementary School	Land O'Lakes	Ready to Schedule	N/A
Marion High School	Marion	Scheduled	TTU scheduled 7/13
McFarland High School	McFarland	Scheduled	Scheduled 7/2
Menominee Indian High School	Keshena	Ready to Schedule	Firm order commitment is 8/3, schedule after 8/7
Salem School	Salem	Ready to Schedule	Pending firm order commitment, schedule after 7/18
Pine River Elementary School	Merrill	Scheduled	TTU scheduled 7/11
Ithaca School	Richland Center	Ready to Schedule	N/A
Reedsville School District	Reedsville	WIP	Pending firm order commitment
Plymouth High School	Plymouth	WIP	Pending firm order commitment
Elcho School	Elcho	WIP	Outside plan build with firm order commitment of 8/31

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

**BadgerNet Transformation
Public K-12 School Status Continued
as of July 1, 2018**

Customer Site Name	City	Status	Comments
Oregon School District Office	Oregon	Scheduled	TTU scheduled 7/9
Portage High School	Portage	Scheduled	TTU scheduled 7/16
Brillion High School	Brillion	Scheduled	TTU scheduled 7/20
Two Rivers High School	Two Rivers	WIP	First TTU was unsuccessful due to Charter circuit not being ready. Reschedule TBD
Waterloo High School	Waterloo	WIP	First TTU was unsuccessful due to Charter circuit not being ready. Reschedule TBD
Antigo High School	Antigo	WIP	First TTU was unsuccessful due to a missing SFP. Reschedule TBD
Pepin High School	Pepin	Ready to Schedule	N/A
Lakeview Elementary School	Whitewater	WIP	Pending firm order commitment
Rib Lake High School	Rib Lake	WIP	TDS through Frontier (Access WI) design constraints
Walworth Jt #1	Walworth	WIP	First TTU was unsuccessful due to provisioning issues at OPT-E-WAN. Reschedule TBD

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Winding Rivers Library System Status as of July 1, 2018

Total # Sites	29
Completed	28
Pending July	1
Pending August	0
Cancellations	0

Customer Site Name	City	Status	Comments
Mondovi Public Library	Mondovi	Ready to Schedule	N/A

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation Wisconsin Valley Library Service Status as of July 1, 2018

Total # Sites	26
Completed	18
Pending July	1
Pending August	7
Cancellations	1

**Cancellation charges not applicable

Customer Site Name	City	Status	Comments
Colby Public Library	Colby	Ready to Schedule	N/A
Dorchester Weix Memorial Library	Dorchester	WIP	TDS through Frontier (Access WI) design constraints
Jean M Thomsen Public Library	Stetsonville	WIP	TDS through Frontier (Access WI) design constraints
Frances L Simek Memorial Library	Medford	WIP	TDS through Frontier (Access WI) design constraints
Rhineland District Library	Rhineland	Ready to Schedule	Firm order commitment 7/30, schedule after 8/7

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

**BadgerNet Transformation
Wisconsin Valley Library Service Status Continued
as of July 1, 2018**

Customer Site Name	City	Status	Comments
Elcho Public Library	Elcho	WIP	Outside plant build, firm order commitment 8/31
Rib Lake Public Library	Rib Lake	WIP	TDS through Frontier (Access WI) design constraints
Westboro Public Library	Westboro	WIP	TDS through Frontier (Access WI) design constraints

****Important Reminder: Cancellation Charges (not all cancellations result in a charge, below is the criteria when charges would apply.**

- A twelve (12) month minimum commitment is required for any circuit or termination penalty will apply which will be calculated at 50% of the price over the remaining Term.
- Customers wishing to cancel a BadgerNet order prior to install of the service, may be charged any costs incurred by the vendor during the processing of the order up to date of cancellation.

BadgerNet Transformation
TEACH
100 % Completed as of June 30th, 2018

Agency	Number Locations
Bridges Library System	23
Kenosha Public Library	4
Lakeshores Public Library	15
Milwaukee County Federated Library System	15
Norris School District	1
Southwest WI Library System	24
LCO Community College	1
Private K-12 Schools	21
State Schools	2
Technical Colleges	10
WITC	5
Winnefox Public Library System	9
Total	130